

TRC Field Sample No.	Sample No.	Sampling Location	Collection Start Date	Sample Volume (m ³)	Analyte	Analytical Method	Lab	Lab Sample Receipt Date	Total PCBs Concentration (ug/m3)	Exceeds Target Air Quality Levels	Exceeds EPA Site Specific Trigger Levels	Sample Collection Interval
									0.12			
									12			
PCBS-ST5-8/18/07	AK09728	Firehouse #10 (roof level)	8/18/07	3.71	PCBs	EPA Method TO-10A/EPA 8082	Northeast	8/21/07	< 0.0377	No	No	From 23:30 8/18/07 through 12:00 8/19/07
PCBS-ST10-8/18/07	AK09729	North Side Sidewalk Bridge	8/18/07	3.39	PCBs	EPA Method TO-10A/EPA 8082	Northeast	8/21/07	< 0.0413	No	No	From 00:00 8/19/07 through 11:30 8/19/07
PCBS-ST12-8/18/07	AK09730	110 Greenwich Street (roof level)	8/18/07	3.74	PCBs	EPA Method TO-10A/EPA 8082	Northeast	8/21/07	< 0.0374	No	No	From 23:30 8/18/07 through 11:45 8/19/07
PCBS-ST13-8/18/07	AK09731	Marriott Hotel, 38th Floor (roof level)	8/18/07	3.74	PCBs	EPA Method TO-10A/EPA 8082	Northeast	8/21/07	< 0.0374	No	No	From 23:00 8/18/07 through 11:45 8/19/07
PCBS-ST4-8/19/07	AK09732	Northwest Area (street-level)	8/19/07	8.95	PCBs	EPA Method TO-10A/EPA 8082	Northeast	8/21/07	0.00962 J	No	No	From 00:45 8/19/07 through 08:30 8/20/07
PCBS-ST10-8/19/07	AK09733	North Side Sidewalk Bridge	8/19/07	5.32	PCBs	EPA Method TO-10A/EPA 8082	Northeast	8/21/07	0.00422 J	No	No	From 14:45 8/19/07 through 09:20 8/20/07
PCBS-ST100-8/19/07	AK09735	Station 10 Field Duplicate	8/19/07	5.68	PCBs	EPA Method TO-10A/EPA 8082	Northeast	8/21/07	0.00416 J	No	No	From 14:45 8/19/07 through 09:20 8/20/07
PCBS-ST11-8/19/07	AK09734	90 Trinity Place (roof level)	8/19/07	7.41	PCBs	EPA Method TO-10A/EPA 8082	Northeast	8/21/07	0.00518 J	No	No	From 07:00 8/19/07 through 08:30 8/20/07

Note:

1. PCB sampling was conducted on August 18 and 19, 2007 in response to a fire at 130 Liberty Street on August 18, 2007.
2. PCB samples at Station 1 (Southwest Area [sidewalk bridge level]) and Station 2 (Southeast Area [sidewalk bridge level]) on August 18, 2007 could not be retrieved. The stations were not accessible on account of a fire at 130 Liberty Street that caused unsafe conditions in the vicinity of the stations.
3. PCB sample at Station 11 (90 Trinity Place [roof level]) on August 18, 2007 was not collected on account of no building access.
4. PCB samples at Station 1 (Southwest Area [sidewalk bridge level]) and Station 2 (Southeast Area [sidewalk bridge level]) on August 19, 2007 could not be collected. The stations were not accessible on account of a fire at 130 Liberty Street that caused unsafe conditions in the vicinity of the stations.
5. PCB samples at Station 5 (Firehouse #10 [roof level]) and Station 12 (110 Greenwich Street [roof level]) on August 19, 2007 were not collected.
6. PCB samples at Station 14 (West Face - South end at corner [scaffolding level]), Station 15 [South Face - East end at corner [scaffolding level]), Station 16 (East Face - North end at corner [scaffolding level]) and Station 17 (North Face - West end at corner [scaffolding level]) on August 18 and 19, 2007 could not be collected. The stations were not accessible on account of a fire at 130 Liberty Street.
7. J - Value is estimated. The values are below the reporting limit for the total Aroclor value and samples exhibit altered PCB patterns.